

Ventilation Testing Checklist (Dwellings)

Item	Considerations	Yes, No or N/A
Access	Has access been arranged to all plots to be tested?	
Power	Is there mains power to all fans/extractors & are they fully operational?	
Ducting	Is the ducting connected?	
Grille	Is the discharge grill fitted?	
Windows	Can any windows in the test room be closed?	
Back Ground Ventilation	Can all intended background ventilators & other air transfer devices be opened?	
Doors	Are all internal doors are fitted and closable in the test areas?	
Air Con Unit	Have all air handling systems been installed and powered?	